



### **Progress since April 2011**

- Broke ground in May 2011 on Phase 1A buildings (1 Dog Lane, 9 Dog Lane and Storrs Automotive)
- Broke ground in October 2011 on parking garage
- Design on Storrs Road and Dog Lane completed/bids due January 13
- Design on intermodal center nearly complete
- Signed commercial and residential leases
- Received 4<sup>th</sup> state Small Town Economic Assistance Program Grant for Village Street infrastructure











# 1 Dog Lane Construction













# **9 Dog Lane Construction**













# **Storrs Automotive Construction**













# **Erland Overview**

- Founded in 1977
- Merit Shop Philosophy
- Average Employee Tenure is 13 years
- CT office opened in 2009
- Completed over 1,000 multi-family housing units











#### **Erland Commitment to Safety**

- Formal Safety & Health Program
- All personnel 10 hr OSHA trained; CPR & First Aid
- All Superintendents 30 hr OSHA trained
- Successful OSHA Strategic Partnership
- EMR better than industry average









Storr Contor • Mansfield CT • January 11 2013



### **Sound Building Construction**

- Buildings constructed in accordance with local, state and federal codes
- Building permits obtained after extensive review of applications by Town's Building Official
- Regular inspections by Town's Building Dept., Fire Marshal's office, development team's architect and engineers, and independent testing and inspection company
- Town Building Official and Fire Marshal attend weekly construction meetings
- Erland's Quality Program and Committee involvement in place
- Buildings constructed in accordance with Partnership's Sustainability Guidelines











# Commitment to Local and CT Hiring

- Job Fairs held at Community Center on May 12, Sept.
  9, and tomorrow January 12 at 7:30 pm
- At least 6 local residents hired by subcontractors
- UConn Engineering Student hired by Erland
- 85 percent of contract values to companies with CT offices
- Approx. 70 percent of individuals on site are CT residents
- Local firms including Milton Beebe, Distinctive Landscaping, Willards, are working or providing materials









Storrs Center • Mansfield, CT • January 11, 2012



### **Project Schedule and Progress**

- Buildings TS-1 (1 Dog Lane) and DL-1/2 (9 Dog Lane) are on schedule for July 31, 2012 completion
- Both buildings are weather tight and being heated through the winter
- Sheetrock on-going in Building TS-1
- Building TS-2 construction to start on April 12, 2012 and be completed by July 31, 2013

















Construction of Phase 1A buildings: May 2011 – July 2012









Storrs Center • Mansfield, CT • January 11, 2012

# Projected Construction Timeline



Construction of Phase 1B: April 2012 – July 2013




















### Oaks on the Square Update













# Commercial Leasing

Coming to Storrs Center:

- Bank of America - Moe's Southwest Grill Body Language – Select Physical Therapy Dog Lane Café – Skoras Barber Shop Storrs Automotive Froyoworld

 Husky Pizza - Subway

Insomnia Cookies
 UConn Co-op Bookstore

Negotiations on-going with several other local, regional and national businesses













































# Parking Garage & Intermodal Center











Storrs Center • Mansfield, CT • January 11, 201





Village Street and Transit Pathways Construction: March 2012 – November 2012











### Communications

- Mansfield Downtown Partnership website: www.mansfieldct.org/mdp
- Storrs Center Construction website: www.storrscenterconstruction.blogspot.com
- Storrs Center website: www.storrscenter.com
- Partnership Open House 1st Thursday of the month from 6 pm to 7 pm









